No 1st and final bill

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

Date: ....2019.

Division: **BBMP / YNK** Sub-Division: **Yelahanka Sub – Division.**

A.E.E./M.N.
S.B.R. No:
DATE:

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated

Sub Divisional **Job Code: 002-19-000061.**

Schedule Docket No. Head of Account: Est.Cost: **30.00** Lakhs B.R.No. :

Name of Work : Improvements to roads and drains at Ramanashree apartment road in chowdeshwari ward no-02.

Name of Contractor and Full Address: Sri N Lokanathreddy, No 5 Kaveri nagara, 7th cross Kavalu byrasandra, RT nagara (post) Bangalore 32.

Reference to Agreement No. EE/YNK.D/ E-PMT- 09/ **W.O/ 21 /2019-20.** Date: 21-6-2019.

Certified that the measurements were taken by me on 21.8.19.....and recorded of Pages 36&23 To 36&24 of measurement Book No ..3699.... and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 21/8/19 ..and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of
   b) Payments Now made { cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

Total amount adjusted -

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands) (For use in the Office)

Witness
1.
2.

Stamp

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....

Initials of Officer making payment

Executive Engineer

Scanned by CamScanner

sl no	Description of work
1	Earthwork in execavation for foundation of structure like culverts, retaining wall etc., as per drawing and technical specification, including setting out, construction of shoring and bracing, dressing of sides and bottom, back filling with approved material, disposal of balance earth as per specification, including cost of labour, HOM etc., complete. In all kinds of soil by manual means. (P.No.256, I.No.34.15.1 of PW,P&IWTD S.R 2018-19)
2	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days complete as per specifications, MORTH specifications No. 408,
3	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design Mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM curing, complete but excluding cost of reinforcement as per specifications.
4	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specificaitons.
5	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.MORTH Specification No 1600 & 2200 for TMT bars Fe 500.
6	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)

Certificates:

1 The above work is done satisfactorily and complete in all respect.
2 There is no department Material issue for the above work.
3 This works comes under BBMP Limit.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Scanned by CamScanner

...licate/Triplicate

Previous		Present Measurement			Total up-to date		Rem
ty	cost	Qty	Rate	Cost	Qty	cost	
	–	375.84 376.95	250.70	94223.08 94501.00	375.84 376.95	94223.08 94501.00	
	–	56.51 56.54	5048.67	285300.34 285452.00	56.51 56.54	285300.34 285452.00	
	–	113.09	5500.66	622070.00	113.09	622070.00	
	–	861.6000	347.98	299820.00	861.60	299820.00	
	–	6.79	67850.00	460702.00	6.79	460702.00	
	–	322.92 323.10	2143.00	692017.56 692403.00	322.93 323.10	692017.56 692403.00	
				2454947		2454947	
			GST 12%	294593		294593	
			Total	2749540		2749540	

Checked by AE-02

2HSH132.39
29H495=88

27H8628.11

Scanned by CamScanner